

LCO-abs/3ED
4330
29 April 1977

Assistant Director, Operations Division

Distribution

Contract Status Report

- Encl: (1) Contract Status Major Repair (R-2) FY76 and FY77, and Minor Construction (R-2) FY77, and MCON Projects
(2) Contract Status Family Housing Projects
(3) Contract Status Minor Construction (R-1)
(4) Contract Status Recurring Contracts (ROICC), and Maintenance/Service Contracts (Supply)
(5) Contract Status FY76 and FY77 Facilities Projects and MARE, BPOO, NAVHOSP, NCX, NAF Projects

1. Enclosures (1) through (5) report the current status of contracts.

BRIAN E. DYCK

Distribution:

PMO


DEMO

Dir, Admin Div

✓ Dir, Ops Div (3)


Dir, M&R Div


Dir, Util Div




CONTRACT STATUS REPORT MAJOR REPAIR (M-2) FY76

PROJECT		TITLE	FUNDS	EST COST \$000	A&E FUNDED	DWGS & SPECS	EXP DATE	CONTRACT	% WORK COMP	CURRENT STATUS	REMARKS
HQMC	Cherry Point										
6022 5360	R10-73	Repairs to Hangar 250	HQMC	291.5 178.6A	14,000	100%		75-C-5511 Carter Enterprises CCD: 2/6/77	93	Start: 7/12/76 Award: 5/27/76 Amt: \$164,759	
6023 5361	R1-76	Repair Rifle, Pistol & FAM Ranges	HQMC	Rev. 75.5	FY75 7,000	100%		75-B-5510 L.A.Downey & Sons CCD: 1/11/77	90	Start: 8/2/76 Award: 6/30/76 Amt: \$86,488(A)	
6026 5363	R10-75	Repairs to Central Heating Plant Building 152	HQMC	253.8 Rev. 328.0	FY75 22,485	100%		75-B-5531 Ind. Boiler & Ser. CCD: 7/1/77	45	Start: 7/26/76 Award: 6/21/76 Amt: \$312,069	
6027 5524	R22-74	Replace Condensate Lines and Freight Elev., Bldg 159	HQMC	62.5 Rev. 65.0	FY75 4,650	100%		75-B-5301 J.J.Barnes, Inc. CCD: 7/1/77	75	Start: 7/26/76 Award: 6/30/76 Amt: \$74,600	
6028 5364	R17-74	Repair Condensate Lines, Warehouse 1016	HQMC	52.4 Rev. 56.09	FY75 3,760	100%		75-B-5532 Ciesco Const. Co. CCD: 5/16/77	98	Start: 6/10/76 Award: 5/6/76 Amt: \$164,759	
6029 5365	R2-76	Slurry Seal Runways	HQMC	652.0 Rev. 597.6	FY75 10,000	100%		75-B-5512 J&B Slurry Seal Co. CCD: 5/1/77	99	Start: 8/30/76 Award: 8/19/76 Amt: \$521,669.68	
6030 5533	R18-68	Repair Elevator, Building 117	HQMC	32.0		100%		75-B-5171 Trader Const. Co. CCD: 2/16/77	0	Start: Mat'l Delay Award: 5/7/76 Amt: \$49,440	
6031 5366	R10-74	Repair O'Club, Bldg 491 (Incl. in same contract as R17-74)	HQMC	45.1 Rev. 45.775	FY75 3,755	100%		75-B-5532 Ciesko Const. Co. CCD: 5/6/77	95	Start: 6/10/76 Award: 5/6/76 Amt: \$164,759	
6035	R18-75	FYTQ Replace Condensate Systems Buildings 130 and 131	HQMC	100.9A 113.5	FY76 5,700	100%		76-C-0854 Sneeden Inc. CCD: 7/12/77	0	Start: Award: 9/30/76 Amt: \$89,701	
6034	R15-74	Repair Target Road, BT-11 (MCOLEF Atlantic)	HQMC	50A				In-house & 8th Engr. Bn.		Start: Award: Amt:	HQMC provided \$32,182 for material.
6032	R4-75	Replace Bridge Cranes, Bldg 250	HQMC	200.9		100%		75-C-5303 Fabricators Equip. CCD: 3/7/77	62	Start: 10/15/76 est Award: 2/26/76 Amt: \$200,942	C.O. pending








CONTRACT STATUS REPORT MCON PROJECTS

PROJECT		TITLE	FUNDS	EST COST \$000	A&E FUNDED	DWGS & SPECS	EXP DATE	CONTRACT	% WORK COMP	CURRENT STATUS	REMARKS
HOMC	Cherry Point										
P716		Utilities Expansion, Steam Plant Base Bid a, and Base Bid b.	NAVFAC	10,000		100%		75-C-5294 Mercury Const. Co. CCD: 2/7/79	6	Start: 9/8/76 Award: 8/6/76 Amt: \$5,620,000	
P756 FY77	ECIP	Install Heating Sys Controls, Bldgs 19,81,10,140,157,159, 162,163,164,247,194,250, 253,298,455,1011,1016,1639, 1640,1669,1691,1700,1701,1702, 1769,1773 & 3452	NAVFAC	(238) 157		A&E 100%		75-B-5245		Start: Award: Amt:	B/O sched. 4/21/77
P760 FY77	ECIP	Install high intensity Discharge Lighting, Bldgs 144,147,148,159,1016,1669 & 1702	NAVFAC	(288A) 288		A&E 90%		75-B-5246		Start: Award: Amt:	LANTNAVFAC advert. award
FY73		Stairway Rail Improvements, 504-man BEQ (BEQ-II)	NAVFAC			100%		76-B-6558		Start: Award: 3/8/77 Amt: \$3,640	
P757 FY76	ECIP	Heating System Controls (Ind. Area)	NAVFAC	152		100%		75-B-5288 Eleco, Inc. (Req. 10/15/76 time ext.)	90	Start: 3/15/77 Award: 2/13/76 Amt: \$107,375	Eleco, Inc. 10/15/76 (Req. time ext.)
P727 FY76		Aircraft Parking Apron Improvements, 2nd Inc.	NAVFAC			100%		74-C-1626 Ames & Webb, Inc. CCD: 2/7/78	50	Start: 4/1/76 Award: 2/3/76 Amt: \$1,829,265	
P640		300 Units Family Housing Turnkey	NAVFAC			100%		74-C-1829 Titan Atlantic Corp CCD:	55	Start: Award: Amt: \$8,832,000	
P751		C9B Support Facility	NAVFAC			100%		75-C-5563 Houston Bldg. Co.	99	Start: Award: Amt: \$161,795	
P727		Aircraft Parking Apron (2nd Incr.)	NAVFAC			100%		74-C-1626 Ames & Webb	40	Start: Award: Amt: \$1,829,265	









CONTRACT STATUS REPORT FY76 FACILITIES PROJECTS


PROJECT	TITLE	FUNDS	EST COST \$000	A&E FUNDED	DWGS & SPECS	EXP DATE	CONTRACT	% WORK COMP	CURRENT STATUS	REMARKS
Cherry Point	Asphalt Paving	M1/MZ/R1 HSG/STA NARF					76-C-0849 Barrus Const. Co. CCD: 11/21/76	75	Start: 9/10/76 Award: 6/30/76 Amt: \$147,080	
	Air Conditioning & boiler replacements, Bldgs 177, 198,199,1670,1695	M1 Sta	6.5		100%		75-B-5527 J.J.Barnes, Inc. CCD: 2/14/77	90	Start: 7/26/76 Award: 6/4/76 Amt: \$38,226	
	Chlorination Equipment for Raw Water Wells	D1 Sta			100%		76-C-0847 Eleco, Inc. CCD: 11/12/76	99	Start: 8/10/76 Award: 6/30/76 Amt: \$38,600	
	BOQ Fire Safety Improvements	R1/M1 Sta	FY76 27.9 22.6A		100%		76-B-0843 Carter Enterprises CCD: 3/14/77	25	Start: 11/29/76 Award: 9/30/76 Amt: \$28,000	
	Solid Waste Mgmt Study & Report Camp Lejeune & MCAS, Cherry Point	LANT NAVFAC		60,547			76-C-1694 SCS Engrs, Inc. CCD: 3/1/77		Start: 6/15/76 Award: 6/15/76 Amt: \$60,547	
	Replace Timber Trusses, Bldg 137	NARF	310.9		100%		76-C-6047 Ciezko Const. Co. CCD: 3/23/77	90	Start: 8/2/76 Award: 6/18/76 Amt: \$310,857	
	E/S Contract for Insp, Testing & Coord. of Primary Elec. Distr. Sys.	M1 Sta	55.0		30%		76-B-1953 General Electric CCD: 6/3/77		Start: 11/1/76 Award: 9/30/76 Amt: \$54,955	C.O. P001 \$11,490
	Repl Cond Piping & Deep Well Pumps, Bldgs 85,87,93, 247,144,145,147,148,150,9, 105,106,110 &112	Sta SMO	169.8		100%		75-B-5526 Freeman Mach. Inc. CCD: 3/19/77	75	Start: 9/6/76 Award: 6/7/76 Amt: \$169,805	
	Rpl Cond Piping Various Bldgs, Bldgs 47,81,96,121, 140,149,153,157,160,162,164 193,199,299,488,499	Sta	170.3A		100%		76-B-6533 Sneeden, Inc. CCD: 7/10/77		Start: 9/27/76 Award: 6/30/76 Amt: \$145,722	
	Boiler & Air Compressor Repl (Rpl steam boilers in Bldgs 196,248,251, & Air Comp B. in 1664 & 1666	M1 Sta	25.0	Yes	100%		76-C-6532 Bolton Corp. CCD:	0	Start: 10/1/76 est. Award: 6/20/76 Amt: \$52,000	



CONTRACT STATUS REPORT FY76 FACILITIES PROJECTS

PROJECT		TITLE	FUNDS	EST COST \$000	A&E FUNDED	DWGS & SPECS	EXP DATE	CONTRACT	% WORK COMP	CURRENT STATUS	REMARKS
HQMC	Cherry Point										
		Repairs to BEQ Bldgs (Wing door replacement in Bks. 200-211, 214-217 inclusive)	MI Sta	FYTQ 176.5 120A				76-C-0846 Star Contracting CCD: 7/12/77	5	Start: 1/17/77 est. Award: 9/30/76 Amt: \$92,170	
		repair draft stops in Bks. 218-221, 231, 232, 234-239 inclusive								Start: Award: Amt:	
										Start: Award: Amt:	
										Start: Award: Amt:	
										Start: Award: Amt:	
										Start: Award: Amt:	
										Start: Award: Amt:	
										Start: Award: Amt:	
										Start: Award: Amt:	
										Start: Award: Amt:	
										Start: Award: Amt:	
										Start: Award: Amt:	





CONTRACT STATUS REPORT NARF, DPDO, NAVHOSP, MCX, NAF

PROJECT		TITLE	FUNDS	EST COST \$000	A&E FUNDED	DWGS & SPECS	EXP DATE	CONTRACT	% WORK COMP	CURRENT STATUS	REMARKS
HOMC	Cherry Point										
	C1-74	Installation of Heads & Showers, Naval Hosp. Bldg 296	MZ NAV HOSP	FY76 45.0				76-C-0822 Ellis Jones Jr. CCD: 11/12/76	80	Start: 10/4/76 Award: 6/30/76 Amt: \$44,644	
		Floor Coating Bldg, 137, NARF						77-C-2605		Start: Award: Amt:	
		Rehabilitate Minor Illness Clinic, Bldg 296 (Naval Hospital)	MZ NAV HOSP	18.8				76-C-0857 Delphi Enterprises	5	Start: Award: Amt:	B/O 12/9/76 Low bid: \$18,930 CWE: \$22,300
	P-622	Gym Rehabilitation	MZ NAF	29.7						Start: Award: Amt:	Awaiting Funds
	P-739	Bowling Alley Rehabilitation	MZ NAF	600						Start: Award: Amt:	Awaiting Funds
	P-729	Commissary Bldg Alteration (Butcher Shop)	MZ NAF FY77							Start: Award: Amt:	A&E design in process
		Acoustical Treatment, Engine Accessory Shop, NARF	NARF FY77	113.2				75-C-5020		Start: Award: Amt:	B/O sched. 5/3/77
										Start: Award: Amt:	
										Start: Award: Amt:	
										Start: Award: Amt:	
										Start: Award: Amt:	
										Start: Award: Amt:	
										Start: Award: Amt:	

