| Door No | No Req | Architect Type | Location From | Location To | Saddle Above Floor | Buck Jamb Width | Buck Jamb Ht | Buck Type | Elevation Below Floor | Gage Metal | Hardware Butts | Hardware Lock | Hardware Closer | Hardware Top Bolts | Hardware Bottom Bolts | Stops |
|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|
| V3 | 1 | A | Exterior | Office | 1/2" | 3'-0 | 6'-8 | E | 2" | 16 | 1 3/4 | Wert | Door | 1B Screen | | |
| V8 | 1 PR. | B | do | Water Processing Rm | 1/2 | 8'-0 | 8'-0 | D | 2" | 16 | 4 pr type 2.283 in 5x5 | 816-C4 | None | Top F.1023A 6" Lg | Bottom F.1023A 6" Lg | 2 ea 1323E |
| 101 | 1 | A | Water Proc. Room | Office | None | 2'-8 | 6'-8 | E | 2" | 16 | 1 3/4 | Wood | Door | | | |
| 102 | 1 | C | Office | Toilet | None | 2'-4 | 6'-8 | F | 2" | 16 | | do | | | | |
| 103 | 1 | A | Exterior | Chlorinator Rm | 1/2" | 3'-0 | 6'-8 | E | 2 | 16 | | do | | | | |
| 103A | 1 | A | Chlorinator Rm. | Water Processing | None | 3'-0 | 6'-8 | E | | | | do | | | | |
| 104 | 1 | C | Exterior | Storage | None | 3'-0 | 6'-8 | F | | | | do | | | | |

1 3/4" scr. dr.

## SHOP BILL

| Shipping List No. Pcs. | Shipping List Mark | No. Req. | Description | Length Ft. | Length In. | Remarks | Weight |
|---|---|---|---|---|---|---|---|




JAMB TYPES

JAMB ANCHORS ON EACH JAMB 24" OC.




REVISIONS

ORDER NO.

FOR WATER TREATMENT PLT.

CUSTOMER CHICOPEE MFG. CO.

AT CAMP LEJEUNE N.C.

COASTAL STEEL AND IRON CO.

WILMINGTON, N. C.

MADE BY AM

TRACED BY

CHECKED BY

DATE

SHOP BILL NO.

(BSB 5-28-56)

9BCR 6-13-56

SOUTHERN PRINTING INK & SUPPLY CO. GREENSBORO, N. C. 202-3-55

PUBLIC WORKS DEPARTMENT
CAMP LEJEUNE, NORTH CAROLINA

APPROVED

SUBJECT TO CONTRACT REQUIREMENTS

CONTRACT NO. 2354 SPEC. NO. 4424

TITLE Water Treatment Plant Addition - Clear Well

DATE: 20 January 1970

BY DIRECTION OF OFFICER
IN CHARGE OF CONSTRUCTION